


1. Approving Civil Aviation Authority/ Country: FAA/United States	2. Authorized Release Certificate FAA Form 8130-3, Airworthiness Approval Tag	3. Form Tracking Number: 145127			
4. Organization Name and Address: Aviation Instruments Repair Specialists, Inc. A.I.R.S./14316 Commerce Way Miami Lakes, FL 33016 U.S.A. Phone: (305) 887-5600 Fax: (305) 820-0931		5. Work Order/Contract/ Invoice Number: W41946			
6. Item:	7. Description:	8. Part Number:	9. Quantity:	10. Serial Number:	11. Status/Work:
1	P. A. AMPLIFIER	255-5	1ea.	1371	REPAIRED
12. Remarks: REPAIRED in accordance with CMM: 23-31-02 Revision: 6 Date: 3/15/1998 Full details of work carried out per work order no. 145127 Modification Level: A-D Certifies that the work specified in block 11/12 was carried out in accordance with EASA Part 145 and in respect to that work the P. A. AMPLIFIER is considered ready for release to service under EASA Part 145 approval no. EASA.145.5033 . No applicable A.D. or S.B. Required. ECCN #9A991D.					
13a. Certifies the items identified above were manufactured in conformity to: ☐ Approved design data and are in a condition for safe operation. ☐ Non-approved design data specified in Block 12.					
13b. Authorized Signature: Not Applicable		13c. Approval/Authorization No.: Not Applicable		14a. ☒ 14 CFR 43.9 Return to Service ☒ Other regulation specified in Block 12 Certifies that unless otherwise specified in Block 12, the work identified in Block 11 and described in Block 12 was accomplished in accordance with Title 14, Code of Federal Regulations, part 43 and in respect to that work, the items are approved for return to service.	
13d. Name (Typed or Printed): Not Applicable		13e. Date (dd/mm/yyyy): Not Applicable		14b. Authorized Signature:  14c. Approval/Certificate No.: VTBR433V	
14d. Name (Typed or Printed): Elio Kocijancic		14e. Date (dd/mm/yyyy): 22/Mar/2018			
User/Installer Responsibilities					
It is important to understand that the existence of this document alone does not automatically constitute authority to install the aircraft engine/propeller/article. Where the user/installer performs work in accordance with the national regulations of an airworthiness authority different than the airworthiness authority of the country specified in Block 1, it is essential that the user/installer ensures that his/her airworthiness authority accepts aircraft engine(s)/propeller(s)/article(s) from the airworthiness authority of the country specified in Block 1. Statements in Block 13a and 14a do not constitute installation certification. In all cases, aircraft maintenance records must contain an installation certification issued in accordance with the national regulations by the user/installer before the aircraft may be flown.					

TearDown/Inspection Form

Aviation Instruments Repair Specialists, Inc.

A.I.R.S./14316 Commerce Way
Miami Lakes, FL 33016
U.S.A.
Phone: (305) 887-5600 Fax: (305) 820-0931
C.R.S. No.: VTBR433V

Work Order: 145127
Date: March/22/2018
Phone:(305) 887-5600
Fax: (305) 820-0931

Sold To:
A J WALTER AVIATION
The Headquarters, Maydwell Ave. Slinfold
West Sussex RH13 0SH, UK

Ship To:
A J WALTER AVIATION LIMITED
THE HEADQUARTERS MAYDWELL AVENUE
SLINFOLD, WEST SUSSEX RH13 0SH

Part Number: 255-5 Serial: 1371 Manufacturer: PRIMEX
Description: P. A. AMPLIFIER Model: 255-5
Purchase Order: W41946 Service Performed: REPAIRED
Data used: Manual Number: 23-31-02 Revision: 6 Date: 3/15/1998

Teardown/Inspection Data

1. Removal: No PA chime tone
Inst.: REPAIR

2. Initial Inspection Findings
Appearance: Normal on Visual Inspection
Loose or Missing Parts: No Loose or Missing Parts
Mod. Level: A-D

Corrosion: No Corrosion Noted
Physical Damage: No Damage Found

3. Teardown
Disassembly: Normal Cleaning: Normal Cleaning
Painting: Normal Painting Assembly: Normal Assembly

4. Test
Operation: Defective Capacitor in PS Was Complaint Verified: Yes
Mods. Completed: None


5. Final
Warranty Accepted: N/A Final Test and Inspection: Final Inspection Normal
T.S.O.: TSO A.T.A.: 23-31-02 A.D. S.B. NO A.D. / S. B. REQUIRED

Work Done: UNIT WAS INSPECTED, DISASSEMBLED, CLEANED, ASSEMBLED. REPLACED Q5 IN POWER SUPPLY AND REPAIRED I/A/W MFG. SPECS. TESTED OPERATION AND FOUND READY TO RETURN TO SERVICE. NO APPLICABLE SB OR A/D'S ON FILE. ATA 23-31-02. WORK BY JESUS PADRON.

Maintenance Release

This certifies the item identified above was serviced in accordance with current F.A.A. airworthiness regulations and in respect to the work performed is approved to return to service. Pertinent details of the work performed are on File at this Agency under Work Order No.: 145127

Inspector's Name: Elio Kocijancic Technician: Jesus Padron
Certificate No. 2569075

Signature:  Date: March/22/2018 Form CRS-3