

1. Approving Civil Aviation Authority/Country: FAA/UNITED STATES		2. AUTHORIZED RELEASE CERTIFICATE FAA FORM 8130-3, AIRWORTHINESS APPROVAL TAG		3. Form Tracking Number J3307	
4. Organization Name and Address: Velocity Aerospace - Burbank, Inc. 2840 N. Ontario Street Burbank, CA 91504 Ph: 818-333-5600,		5. Work Order/Contract/Invoice Number: R408607			
Repair Station Cert. # RB1R197K					
6. Item	7. Description:	8. Part Number:	9. Quantity:	10. Serial Number:	11. Status/Work:
1	BUS POWER CNTRL UNIT	762187F	1	AAA7002263	REPAIRED
12. Remarks: All work has been accomplished in accordance with FAA approved data: CMM: 24-23-17 Rev: 33 Dated: 1/17/2022					
Certified that the work specified in block 11/12 was carried out in accordance with EASA PART 145 and in respect to that work the component is considered ready for release to service under EASA Part 145 approval no. EASA.145.4002. For complete details of work accomplished reference tracking number in block (3) three or as attached.					
13a. Certifies the items identified above were manufactured in conformity to: ☐ Approved design data and are in a condition for safe operation. ☐ Non-approved design data specified in Block 12		14a. ☒ 14 CFR 43.9 Return to Service ☒ Other regulation specified in Block 12 Certifies that unless otherwise specified in Block 12, the work identified in Block 11 and described in Block 12 was accomplished in accordance with Title 14, Code of Federal Regulations, part 43 and in respect to that work, the items are approved for return to service.			
13b. Authorized Signature:	13c. Approval Authorization No.:	14b. Authorized Signature: 		14c. Approval/Certificate No.: RB1R197K	
13d. Name (Typed or Printed):	13e. Date (dd/mm/yyyy):	14d. Name (Typed or Printed): Mark A. Fisher		14e. Date (dd/mm/yyyy): 06/Apr/2023	
User/Installer Responsibilities					
It is important to understand that the existence of this document alone does not automatically constitute authority to install the aircraft engine/propeller/article. Where the user/installer performs work in accordance with the national regulations of an airworthiness authority different than the airworthiness authority of the country specified in Block 1. It is essential that the user/installer ensures that his/her airworthiness authority accepts aircraft engine(s)/propeller(s)/article(s) from the airworthiness authority of the country specified in Block 1. Statement in Blocks 13a and 14a do not constitute installation certification. In all cases aircraft maintenance records must contain an installation certification issued in accordance with the national regulations by the user/installer before the aircraft may be flown.					

**Velocity Aerospace - Burbank, Inc.**

2840 N. Ontario Street

Burbank, CA 91504

Ph: 818-333-5600,

Repair Station: RB1R197K FAA/EASA.145.4002

RECAP**Work Order #: J3307**

Date Printed: 4/6/2023

Time: 9:31:24 AM

Page: 1

To: AJ WALTER AVIATION LTD (UK)
THE HEADQUARTERS
MAYDWELL AVE, SLINFOLD
WEST SUSSEX RH13 0AS UK
payableinvoices@ajw-group.com, UNITED
KINGDOM

Ship To: AJ WALTER AVIATION LTD (UK)
THE HEADQUARTERS
MAYDWELL AVENUE, SLINFOLD
GB717870119000
WEST SUSSEX, RH13 0AS, UNITED
KINGDOM

Ref #: R408607

Phone #: 441403711414

Fax #:

Email: chris.apestake@ajw-aviation.com

Mfg: UTC AEROSPACE

Serial #: AAA7002263

PN: 762187F

Descr: BUS POWER CNTRL UNIT

ATA Chapter: 24-23-17

Revision #: 33

Revision Date: 1/17/2022

Test Record: UNIVATE

Technician: JPerez

Type:

Entry Date: 3/29/2023

Need Date: 4/11/2023

Compl. Date: 4/6/2023 9:31:06 AM

Container:

Warranty: No

Symptoms:

WORKSCOPE: RP

REASON FOR REMOVAL

CABIN MONITOR INOP

MODS IN

N/A

Faults:

COMPLAINT NOT VERIFIED

PRELIMINARY TEST & TEARDOWN

General visual check external case for any physical, cracks, breaks, dents, and corrosion. No damage found. Preformed Unit FT, fault not verified. Although, unit failed MAIN BUS SHED 1 STEP 6.22, 6.24, 6.27 and FAILSAFE VIA A3 FPGA STEP 8.1. Opened unit for internal inspection, found slight internal dust contamination. Unit will require replacement of A4K2 Relay and internal cleaning.

Corrective Actions:

FINAL DISPOSITION: REPAIR

FINAL WORK ACCOMPLISHED

Cleaned externally and internally from all dust contamination, inspected circuit boards and connections with no faults found, and replaced A4K2 Relay. Unit assembled and cycled multiple times with no failures. Preformed final test in accordance with the component maintenance manual.

MODS OUT

N/A

Parts

PN	Description	Qty Issued	CD
X-A1A-045	RELAY	1	NE

STAMP TO THE RIGHT INDICATING THAT YOU HAVE VERIFIED THE FOLLOWING:

Purchase Order, Part Number, Serial Number, Mods, ATA Number, Revision, Date,
Customer Documents, and AD's

Final Insp.:

11

**Velocity Aerospace - Burbank, Inc.**

2840 N. Ontario Street
Burbank, CA 91504
Ph: 818-333-5600,
Repair Station: RB1R197K FAA/EASA.145.4002

WO Packing Slip**WO #: J3307**

Date: 4/4/2023

Time: 10:01:36 AM

Page: 1

Sold To:

AJ WALTER AVIATION LTD (UK)
THE HEADQUARTERS
MAYDWELL AVE, SLINFOLD
WEST SUSSEX RH13 0AS UK
payableinvoices@ajw-group.com
UNITED KINGDOM

Ship To:

AJ WALTER AVIATION LTD (UK)
THE HEADQUARTERS
MAYDWELL AVENUE, SLINFOLD
GB717870119000
WEST SUSSEX, RH13 0AS
UNITED KINGDOM

Order Date: 3/29/2023

Ship Via: FEDEX INT'L PRIORITY

Prepared By: GMEJIA

Ship Via Acc: 124277507

Customer #: 118204

Customer Ref #: R408607

Part Number/Description**Qty**

762187F BUS POWER CNTRL UNIT

Serial #: AAA7002263

1

For additional information please see our website